

# Chapter 8

# Checklists

## CHAPTER 8 CHECKLISTS

8 – PROJECT & INSTALLATION QUESTIONNAIRE .....	8-2
INSTALLATION CHECKLIST – OPEN .....	8-6
INSTALLATION CHECKLIST – ENCLOSED .....	8-8
PRE-START-UP CHECKLIST .....	8-10
START-UP CHECKLIST.....	8-12



## Project & Installation Questionnaire

In order to accurately estimate the labour, materials and equipment costs for any project, it is essential that all available data relating to the generator and its environment are itemised and documented before contacting the supplier. This service may alternatively be provided by your local distributor.

\* - Delete where not applicable

### Project details

Project name .....

.....

Customer (end user) .....

.....

Address of site .....

.....

Tel. No .....

Email.....

Consultant / specifier / architect .....

Address .....

.....

Tel No .....

Email.....

Site drawing nos.....

### Application

Prime power	<input type="checkbox"/>	Standby	<input type="checkbox"/>
Continuous	<input type="checkbox"/>	Co-generation	<input type="checkbox"/>
Rental	<input type="checkbox"/>	Overload required	<input type="checkbox"/>

Fuel: Diesel  Bio-diesel

Mains gas  Bio-gas

Other fuel.....

Voltage..... Frequency.....

No. of phases..... Rated Power Factor.....

Site maximum temperature..... °C/°F\*

Site minimum temperature..... °C/°F\*

Site altitude .....metres/ft\* above sea level

Distance from coast.....km/miles\*

Site hazardous classification level (if any).....

Pollution level:

Clean	<input type="checkbox"/>	Normal	<input type="checkbox"/>
Dusty	<input type="checkbox"/>	Mine / Quarry	<input type="checkbox"/>
Saline	<input type="checkbox"/>	Corrosive	<input type="checkbox"/>
Oil / Petroleum	<input type="checkbox"/>	Flammable gas	<input type="checkbox"/>

Type of Pollutant.....

Emissions requirements.....

### Load Characteristics:

Total load to be supported kW .....kVA.....

Load primary constituents:

Misc. loads	<input type="checkbox"/>	kW.....kVA.....
UPS loads	<input type="checkbox"/>	kW.....kVA.....
Motor starting	<input type="checkbox"/>	kW.....kVA.....
Regenerative loads	<input type="checkbox"/>	kW.....kVA.....
IT equipment	<input type="checkbox"/>	kW.....kVA.....
Discharge lighting	<input type="checkbox"/>	kW.....kVA.....
Medical equipment	<input type="checkbox"/>	kW.....kVA.....
Welding	<input type="checkbox"/>	kW.....kVA.....
RF Transmission	<input type="checkbox"/>	kW.....kVA.....
Traction	<input type="checkbox"/>	kW.....kVA.....
Power factor correction	<input type="checkbox"/>	kVAr.....

Other.....

Special load characteristics.....

.....

Number of generators in parallel.....

Number of utility supplies to control.....

Load shedding control required.....

Redundancy requirement.....No of sets

### Site details

Position of set(s):

Ground level	<input type="checkbox"/>	Basement	<input type="checkbox"/>
Intermediate	<input type="checkbox"/>	Roof top	<input type="checkbox"/>

Height above ground level.....m/ft\*

Site Access limitations.....

.....

Underground / Overhead services checked.....

Crane reach required.....m/ft\*

Crane height required.....m/ft\*

Road access to site: Asphalt

Road closures/ transport escort.....

Site ground conditions.....

Language for instructions.....

### Generator accommodation

Housing: Room  Enclosure

Set mounting:

Concrete floor	<input type="checkbox"/>	Concrete plinth	<input type="checkbox"/>
Steel Rails	<input type="checkbox"/>	Concrete rails	<input type="checkbox"/>

Other.....

.....

Special vibration isolation requirements: Yes / No\*

### Cooling system

Set mounted: Radiator  Heat exchanger

Remote cooling installations:  
 Remote radiator  Heat exchanger   
 Cooling tower - open  Closed   
 Heat exchanger & cooling tower: secondary circuit coolant  
 .....  
 Special radiator requirements:  
 Tinned cores  Coated cores   
 Static head at engine for remote installations:.....m/ft\*  
 Pipe route length.....m/ft\*  
 Number of bends.....  
 Standard coolant is ethylene glycol 25% concentration.  
 State any special coolant requirements:.....  
 .....  
 Pipework: Painted  Galvanised   
           Welded  Screwed/flanged   
           Lagged  Pipeline heating   
 Flange type.....

**Fuel system**

Fuel bulk storage

Type of tank: cylindrical  Rectangular   
 Underground  Above ground   
 Tank capacity.....litres/gallons/hours run\*  
 Height of top of tank above ground.....m/ft\*  
 Height of bottom of tank above ground.....m/ft\*  
 Tank construction:           Thickness .....mm/in\*  
 Construction standards.....  
 Spillage containment:           Yes / No\*  
 Double skinned tank  Bunded   
 Tank vent: Local  Remote   
 Type of pipe connection.....  
 Tank contents gauge:  
 Hydrostatic  Electronic   
 Mechanical  Dipstick   
 Contents gauge position.....  
 Fill point cabinet Yes / No\*  
 Overfill alarm Yes / No\*  
 Tank alarm contacts:  
 Low level  High Level   
 Spillage alarm   
 Standard paint   
 Special paint.....

Fuel day service storage

Base tank  Free standing   
 Day tank capacity.....litres/gallons/hours run\*  
 Height of top of tank above ground.....m/ft\*  
 Height of bottom of tank above ground.....m/ft\*

Head of fuel at engine inlet - Max.....Min.....m/ft\*  
 Tank construction:           Thickness .....mm/in\*  
 Construction standards.....  
 Spillage containment: Yes / No\*  
 Double skinned  Bund   
 Tank vent: Local  Remote   
 Alarm contacts:  
 Low level  High Level   
 Spillage   
 Type of pipe connection.....  
 Route overflow to bulk tank: Yes / No\*  
 Dump valve & line to main tank: Yes / No\*  
 Fire valve: Yes / No\*           Electrical / Mechanical\*  
 Standard paint   
 Special paint.....

Fuel pipework:

Route length between fill point and bulk tank.....m/ft\*  
 Number of bends.....  
 Route length between bulk & service tanks.....m/ft\*  
 Number of bends.....  
 Route length between service tank & engine.....m/ft\*  
 Number of bends.....(Remote tanks only)  
 Wall thickness.....mm/in\*  
 Route: Above ground  Below ground   
 Single skinned  Double skinned   
 Pipeline heated  Wrapped\* / lagged\*  
 Welded  Flanged   
 Fuel pre-filters  Duplex filters

Automatic fuel transfer system

Pump voltage.....V   Frequency.....Hz  
 Single pump  Duplex pumps   
 Gravity feed with solenoid valve: Yes / No\*  
 Double shut-off requirement: Yes / No\*  
 Special requirements.....  
 .....

**Lubrication oil system**

Duplex lube oil filters   
 Oil pan evacuation pump: Hand  Electric   
 Lubrication oil make-up tank Yes / No\*  
 Capacity.....litres/gallons\*  
 Double skinned pipework Yes / No\*  
 Route length between tank & engine.....m/ft\*  
 Alarm contacts: Low level  High Level   
 Fill pump: Hand  Electric   
 Special requirements.....  
 .....

### Starting system

Battery Electric  Compressed air   
 Hydraulic   
 Dual start method required: Yes / No\*  
 Number of start attempts required.....  
 Battery type:  
 Std Lead Acid  Sealed Lead Acid   
 NiCad   
 Battery charger: Normal  Heavy Duty   
 Special requirements.....  
 .....

### Exhaust system

#### Muffler

Noise level.....dB(A) @ .....m/ft\*  
 Material: Steel  Stainless steel   
 Floor mounted  Wall mounted   
 Ceiling mounted  Other.....  
 Condensate drainage pipework: Yes / No\*  
 Lagging: Rockwool  Other .....  
 Cladding: Aluminium  Stainless steel

#### Pipework

Flue material: Steel  Stainless steel   
 Prefabricated flue  Twin wall   
 Type/Manufacturer.....  
 Overall length of exhaust: Horiz.....m/ft\* Vert.....m/ft\*  
 Number of bends: .....  
 Number of expansion bellows.....  
 Flanged connections  Butt-welded   
 Supports: Roller  Spring   
 Weathering in: Wall  Roof   
 Termination: Tailpipe  Cowl / rain-flap   
 Spark arrestor   
 Paint finish: Black  Silver   
 Length of pipe to be lagged and clad.....m/ft\*  
 Lagging type.....thickness.....mm/in  
 Cladding: Aluminium  Stainless steel   
 Explosion relief valve: Yes / No\*  
 Emission control system (e.g. SCR).....  
 .....

### Ventilation and attenuation

Noise level.....dB(A) @ .....m/ft\*  
 Noise survey required: Yes / No\*  
 Colour of inlet & outlet termination.....

#### Inlet duct:

Length.....m/ft\* Area.....m<sup>2</sup>/ft<sup>2</sup>\*  
 No. of bends..... Fan assistance: Yes / No\*  
 Fire damper  Inlet louver   
 Attenuator  Canvas duct   
 Louver type:  
 Fixed blade  Gravity   
 Motorised  Spring return   
 Gas retention  Sand-trap   
 Duct position: Low level  High level

#### Outlet duct:

Length.....m/ft\* Area.....m<sup>2</sup>/ft<sup>2</sup>\*  
 No. of bends..... Fan assistance: Yes / No\*  
 Fire damper  Outlet louver   
 Attenuator  Canvas duct   
 Louver type:  
 Fixed blade  Gravity   
 Motorised  Spring return   
 Gas retention   
 Duct position: Low level  High level   
 Design duct restriction.....mm/in\* H<sub>2</sub>O

### Generator enclosure

Acoustic enclosure  Weather enclosure   
 ISO Container  Drop-over   
 Walk-around  Close-fit   
 Internal muffler  Internal lighting   
 Internal power  Emergency lighting   
 Outboard attenuators   
 Internal tanks:  
 Internal fuel tank  Lub. oil tank   
 Spillage containment  Spill alarm   
 Capacity.....litres/galls Capacity.....litres/galls  
 Fire suppression system.....  
 .....  
 Noise limitation.....dB(A) @ .....m/ft\*  
 Special lifting arrangements.....  
 .....  
 Load cable termination internal\* / external\*  
 Paint finish: Standard  Special   
 Specify paint colour & finish.....  
 .....

### Electrical installation

#### Control systems

Single generator  Parallel generators   
 Base load  Standby   
 Parallel with utility  Short term <5 mins   
 Utility sensing  Remote contact start

**Additional features**

Break transfer  No-break transfer   
 Soft transfer  Peak lopping   
 Utility export limit.....  
 No. of generator circuit breakers controlled.....  
 No. of utility circuit breakers controlled.....  
 Master control  Type.....  
 Network controls  Type.....  
 Control wiring:  
 PVC/SWA/PVC  EPR/CSP   
 Tri-rated  LSF   
 Method of installation: On tray   
 Wall mounted  Floor mounted   
 Suspended from ceiling  In sunlight   
 In open trench  Enclosed trench   
 Buried direct  In conduit

Special wiring requirements:.....

**Interface requirements**

Clean contacts for interface to: BMS.....  
 Remote control..... Remote switchgear.....  
 SCADA system..... Telemetry.....  
 Network interface to BMS   
 Remote control  Remote switchgear   
 SCADA system  Telemetry

Special interface requirements.....

**Switchgear**

Fitted on set:  Circuit breaker   
 Switch-disconnector  None   
 Load Terminal Box:  Circuit breaker   
 Switch-disconnector  None   
 Remote switchgear:  Circuit breaker   
 Switch-disconnector  Changeover   
 Transfer switch  Paralleling s/board

Incoming utility fault level.....MVA/kA  
 Breaking capacity specified.....kA  
 Making capacity specified.....kA  
 Special protection requirements.....

**Generator systems**

Type of load cables  
 PVC/SWA/PVC  EPR/CSP   
 Tri-rated  LSF   
 Method of installation: On tray   
 Wall mounted  Floor mounted   
 Suspended from ceiling  In sunlight   
 In open trench  Enclosed trench   
 Buried direct  In single-way ducts   
 Other.....

Cross sectional area.....mm<sup>2</sup>/in<sup>2</sup>\*  
 Number of cables per phase.....  
 Number of cables per neutral.....  
 Free-standing load box (no circuit breaker): Yes / No\*  
 Route length of load cables.....m/ft\*  
 Special cabling requirements:.....

**Earthing systems (grounded neutral assumed)**

Ungrounded neutral  Neutral switchgear   
 Grounding resistor  Ground fault prot'n

**Factory tests / documentation**

Standard tests  Witnessed tests   
 Special tests.....  
 Rec. spare parts lists  Parts catalogue   
 Hard copy manuals  Electronic manuals   
 No. of copies..... Format.....  
 Language.....

**Start-up services**

**Pre-start-up first fills**

Coolant  Quantity.....  
 Lubrication oil  Quantity.....  
 Fuel – service tank  Quantity.....  
 Fuel – bulk tank  Quantity.....

Special pre-start-up tests:.....  
 .....  
 .....

**Start-up tests**

Provide fuel for tests  Witnessed testing   
 Load bank required  Rating.....kW  
 Resistive only  Resistive / Reactive   
 Distance from generator.....m/ft\*  
 Special start-up tests:.....  
 .....  
 .....

Special handover requirements.....  
 .....  
 .....  
 Maintenance contract  No of visits / year.....  
 Extended warranty  Extension period.....years

Compiled.....Date.....

## Generator set installation checklist

### Open generator set installed in building

This checklist should be used to validate the completion of a generator set installation, prior to commissioning. A check-list should be completed for each generator set of a multiple installation.

### Project Details

Project Name .....

.....

Customer (End User).....

.....

Address of Site .....

.....

.....

Tel. No .....

Email.....

### Generator set details

Generator set model.....

Generator set serial number.....Set no.....

Control type.....

Control serial number.....

System control type (if applicable).....

### Generator set building and services

Building & installation work complete

Site clean & access clear from obstruction

Building services complete & commissioned (lightning, lighting, electrical auxiliary supplies, water, etc.)

Observations.....

.....

### Room general

Generator set clean with all guards in place

No loose materials near to generator set

Air ducts clear and clean

Access & egress routes unobstructed & labelled

Control & maintenance positions unobstructed

Room secure – no unauthorised access

Generator set is level – holding down bolts secure

Pipework and cables are secure with no trip hazards

Overhead obstructions clearly marked and labelled

All key components are labelled

Pipework and services colour coded & labelled

Electrical bonding complete

## Cooling System

### Set mounted radiator

Radiator clean, free from obstruction

Radiator air outlet connected to outlet duct

Check for possibility of hot air recirculation

Access to coolant top-up clear

Engine vent pipes inclined toward radiator / header

Pipework secure and undamaged

Overflow clear and routed to avoid spillage

### Remote mounted radiator systems

Header tank is of adequate size

Overflow is clear and routed to avoid spillage

Static/friction head is within engine/system capability

Engine vent pipes inclined toward radiator / header

Fuel cooler installed if required

Pipework avoids air locks – air bleed valves provided

Pipework isolated from generator set vibration

Pipework complete, cleaned, tested & painted

Auxiliary supply to fans correctly installed

Electrical bonding completed

### Heat exchanger & cooling tower systems

Header tank is of adequate size

Overflow is clear and routed to avoid spillage

Static/friction head is within engine/system capability

Engine vent pipes inclined toward header tank

Fuel cooler installed if required

Pipework avoids air locks – air bleed valves provided

Pipework isolated from generator set vibration

Pipework complete, cleaned, tested & painted

Secondary cooling system is complete

Cooling tower make up supply is complete

Auxiliary supply to fans correctly installed

Electrical bonding completed

## Liquid fuel system

### Bulk storage facility

Bulk storage tank installation complete

Bulk tank incorporates water trap

Spillage containment complete

Isolating valves correctly positioned

Tank contents gauge installed

Content alarm contacts fitted & wired

Transfer pump installed and connected

Solenoid & pre-filter between bulk & service tank

Pipework correct material, cleaned tested & painted

Vent installed, piped to safe area and open

Electrical bonding complete

- Insulation & pipeline heating installed
- Fill point installed & alarm fitted
- Storage facility secure
- Day tank (if none, complete check for bulk supply)**
- Positive head at engine for critical applications
- Fuel inlet head/restriction within engine limits
- Fuel return head/restriction within engine limits
- Isolating and solenoid valves fitted
- Check for no valves in spill return
- Flexible connections to engine
- Connection to fill, overflow & vent lines completed
- Overflow head of fuel within tank pressure limits
- Tank contents gauge installed
- Contents alarm contacts fitted & wired
- Electrical bonding complete
- Spillage containment complete & alarms wired
- Fire valves & contacts installed & wired

---

### ***Gaseous fuel system***

- Pipework complete, material and construction correct
- Regulator and shut off valves in correct locations
- Leak test and certification complete

---

### ***Fire alarm / suppression system***

- Fire alarm / suppression system complete
- Sensors protected from radiant heat
- Labelling and lock off system complete

---

### ***Starting system***

#### **Battery starting**

- Starting batteries correct & installed on tray or stand
- Battery cables routed correctly
- Battery charger installed & wired

#### **Compressed air / hydraulic starting**

- Compressor set installed and wired
- Compressed air pipework correctly rated & installed
- Isolating valves correctly positioned & labelled
- Pipework tested, painted & labelled
- Correct pressure regulator & HP/LP safety valves
- Flexible connection to engine fitted

---

### ***Exhaust system***

- Installation design prevents exhaust recirculation
- Flexible connection to engine
- Support prevents load on turbocharger/manifold
- Installation allows for pipework expansion
- Pipework / muffler supported at required intervals

- Joins welded or flanges secure with correct gaskets
- Stack/tail pipe prevents rain/snow ingress
- Flues are not combined in stack
- Condensate drain provided
- Exit directed away from buildings / personnel
- System is lagged & clad as required
- Building penetration & weathering complete & sealed
- Flammable materials properly protected

---

### ***Ventilation & attenuation***

- Air intake is at least 150% area of air outlet
- Design prevents hot air recirculation & rain ingress
- Design accounts for prevailing wind
- Air flow direction is from alternator to radiator
- Radiator outlet is ducted to attenuator / louver
- Attenuator / louvers complete & sealed to building
- Louver mechanisms complete & wired as required
- Electrical bonding completed
- Forced ventilation provided for remote cooled sets
- Bird guard is fitted to intake & outlet

---

### ***Electrical system***

#### **Control system**

- Field wiring to set mounted control complete
- Customer wiring to set mounted control complete
- Interconnection to remote control complete
- Emergency stop controls wired

#### **Set / Switchgear / Changeover / Transfer**

- Means of disconnection / isolation provided
- Switchgear installation & pre-testing completed
- Cables installed correctly, marked, allow movement
- Power connections complete & torque-marked
- Cable tests complete & certificates available

#### **Electrical general**

- All electrical boxes clean & covers replaced
- Auxiliary electrical supply complete
- Grounding system complete & tested
- Electrical bonding of services / assemblies complete
- Utility supply available as required
- Small power & lighting circuits tested & certificated

---

Checklist completed by .....

Date.....

Print Name.....

Company.....

Note: Completion of this checklist does not relieve the installer of contract obligations.

## Generator set installation checklist

### Enclosed or containerized generator

This checklist should be used to validate the completion of a generator set installation, prior to commissioning. A check-list should be completed for each generator of a multiple installation.

### Project Details

Project Name .....

.....

Customer (End User).....

.....

Address of Site .....

.....

.....

Tel. No .....

Email.....

### Generator set details

Generator set model.....

Generator set serial number.....Set no.....

Control type.....

Control serial number.....

System control type (if applicable).....

### Generator site and services

Installation work complete

Site clean & clear from obstruction & secure

Site services complete & commissioned (lightning, electrical auxiliary supplies, water, etc.)

Observations.....

.....

### Site general

Enclosure sited in open air on level, firm ground

No loose materials near to generator set

Air intake / exit paths clear and clean

Access & egress routes unobstructed

Soil / sand covered to prevent dust (gravel, etc)

Site drainage adequate

Pipework and cables are secure with no trip hazards

Electrical bonding complete

All key components are labelled

Pipework and services colour coded & labelled

External spillage control adequate for fluid capacity

## Cooling System

### Set mounted radiator

Radiator air outlet clean, free from obstruction

Coolant overflow clear and routed to avoid pollution

Check for possibility of hot air recirculation

### Remote / roof mounted radiator systems

Header tank is of adequate size

Overflow is clear and routed to avoid spillage

Static/friction head is within engine/system capability

Engine vent pipes inclined toward radiator / header

Fuel cooler installed if required

Pipework avoids air locks – air bleed valves provided

Pipework isolated from generator set vibration

Pipework complete, cleaned, tested & painted

Enclosure penetrations properly sealed

Auxiliary supply to fans correctly installed

Electrical bonding completed

### Heat exchanger & cooling tower systems

Header tank is of adequate size

Overflow is clear and routed to avoid spillage

Static/friction head is within engine/system capability

Engine vent pipes inclined toward radiator / header

Fuel cooler installed if required

Pipework avoids air locks – air bleed valves provided

Pipework isolated from generator set vibration

Pipework complete, cleaned, tested & painted

Enclosure penetrations properly sealed

Secondary cooling system is complete

Cooling tower make-up supply is complete

Auxiliary supply to fans correctly installed

Electrical bonding completed

## Fuel System

### Bulk storage facility

Bulk storage tank installation complete

Bulk tank incorporates water trap

Spillage containment complete

Isolating valves correctly positioned

Tank contents gauge installed

Content alarm contacts fitted & wired

Transfer pump installed and connected

Solenoid & pre-filter between bulk & service tank

Pipework correct material, cleaned, tested & painted

Vent installed, piped to safe area and open

Electrical bonding completed

Insulation & pipeline heating installed

Fill point installed & alarm fitted

- Storage facility secure
- Installation with day tank (within / near enclosure)
- Positive head at engine for critical applications
- Connection to fill, overflow & vent lines completed
- Overflow head of fuel within tank pressure limits
- Enclosure penetrations properly sealed
- Fire valves & contacts installed & wired

Installations without day tank

- Positive head at engine for critical applications
- Fuel inlet head/restriction within engine limits
- Fuel return head/restriction within engine limits
- Isolating and solenoid valves fitted
- Check for no valves in spill return
- Flexible connections to engine
- Electrical bonding complete
- Enclosure penetrations properly sealed
- Spillage containment complete & alarms wired
- Fire valves & contacts installed & wired

***Gaseous fuel system***

- Pipework complete, material and construction correct
- Regulator and shut-off valves in correct locations
- Enclosure penetrations properly sealed
- Leak test and certification complete

***Fire alarm / suppression system***

- System installation + remote alarms complete
- Sensors protected from radiant heat
- Labelling and lock off system complete

***Starting system***

Battery starting

- Starting batteries correct & installed on tray or stand
- Battery cables to engine routed correctly
- Battery charger installed & wired

Compressed air / hydraulic starting

- Compressor set installed and wired
- Compressed air pipework correctly rated & installed
- Isolating valves correctly positioned & labelled
- Pipework tested, painted & labelled
- Correct pressure regulator & LP safety valve
- Flexible connection to engine fitted

***Exhaust system***

- Installation design prevents exhaust recirculation
- Installation allows for pipework expansion

- Joints welded or flanges secure with correct gaskets
- Muffler correctly supported
- Stack/tail pipe prevents rain/snow ingress
- Condensate drain provided
- Exit directed away from buildings / personnel
- System is lagged & clad as required
- Enclosure weathering complete & sealed
- Flammable materials properly protected

***Ventilation & attenuation***

- Installation design prevents hot air recirculation
- Installation design accounts for prevailing wind
- Air exit directed away from buildings / personnel
- Forced ventilation systems wired
- Louver mechanisms complete & wired as required
- Bird guard is fitted to intake & outlet

***Electrical system***

Control system

- Field wiring to set mounted control complete
- Customer wiring to set mounted control complete
- Interconnection to remote control complete
- Remote emergency stop controls wired

Generator / Switchgear / Changeover / Transfer

- Means of disconnection / isolation provided
- Switchgear installation & pre-testing completed
- Cables installed correctly, marked, allow movement
- Enclosure penetrations properly sealed
- Power connections complete & torque-marked
- Cable tests complete & certificates available

Enclosure

- All electrical boxes clean & covers replaced
- Auxiliary electrical supply complete
- Grounding system complete & tested
- Electrical bonding of services / assemblies complete
- Utility supply available as required
- Small power & lighting circuits tested & certificated

Checklist completed by .....

Date.....

Print Name.....

Company.....

Note: Completion of this checklist does not relieve the installer of contractual obligations.

## Generator set pre-start-up checklist

### Open & enclosed generator sets

This checklist should be used to validate the completion of generator set pre-commissioning. A check-list should be completed for each generator set of a multiple installation.

### Project Details

Project Name .....

.....

Customer (End User).....

.....

Address.....

.....

.....

Customer representative.....

Tel. No .....

Email.....

### Generator set details

Generator set model.....

Generator set serial number.....Set no.....

Control type.....

Control serial number.....

System control type (if applicable).....

### Generator set environment and services

Installation work & checklist complete

Surroundings clean & clear from obstruction

Services to generator set complete

Observations.....

.....

### Safety Checks

Ensure starting is inhibited

Set clean and fully assembled

No loose materials near generator set

Air ducts clear and clean

Access & egress routes unobstructed & labelled

Control & maintenance positions unobstructed

Room secure – no unauthorised access

Generator set is level – holding down bolts secure

Pipework and cables are secure with no trip hazards

Overhead obstructions clearly marked and labelled

Electrical bonding complete

Warn personnel of impending equipment start-up

### Cooling System

Coolant type.....

Mix ratio.....or factory installed

#### Set mounted radiator

Radiator clean, free from obstruction

Overflow clear and routed to avoid pollution

Radiator filled with correct coolant & cap replaced

Radiator, engine & pipework checked for leaks

Belts checked for alignment, tension and damage

Guards in place & secure

Energise coolant heater supplies & check function

#### Remote mounted radiator systems

Radiator clean, free from obstruction

Overflow clear and routed to avoid pollution

Header tank filled with coolant & cap replaced

System & auxiliary tank (if fitted) filled

Radiator, engine & pipework checked for leaks

Air bled from system

Energise coolant heater supplies

Auxiliary supply to fans, pumps correctly installed

Auxiliary supplies phase rotation / voltage check

#### Heat exchanger & cooling tower systems

Header tank filled with coolant & cap replaced

Auxiliary tank (if fitted) commissioned

System, engine & pipework checked for leaks

Air bled from system

Energise coolant heater supplies

Secondary cooling system is complete & filled

Secondary cooling systems pumps commissioned

Cooling tower make up supply commissioned

Auxiliary supply to fans, pumps correctly installed

Auxiliary supply to fans etc., phase / voltage check

Record coolant concentration used.....

### Fuel System

#### Bulk storage facility

Bulk storage tank filled

Isolating valves correctly positioned

Tank contents gauge and alarm contacts checked

Transfer pump & controls tested

Electrical bonding complete

Pipeline/tank heating system tested & commissioned

Fill point installed & alarm tested & commissioned

Bulk system checked for leaks

Vent and overflow pipes open

Storage facility secure

Day tank

- Isolating and solenoid valves checked for operation
- Engine fuel return open
- Day tank filled
- Air purged from system
- Tank contents gauge and alarm contacts checked
- Spillage containment alarms checked
- Transfer pump functions checked
- Fire valves & contacts installed & wired

**Gas fuel System**

- Visual check completed & test certificates present
- Gas present at shut off valves

**Fire alarm / suppression system**

- Fire alarm / suppression system commissioned
- Fire wire & solenoid quick release commissioned
- Suppression system lock off commissioned

**Lubrication system**

- Engine oil pan filled to correct level
- Level alarms checked
- Pre-lubrication system commissioned
- Oil make up system filled & commissioned

**Starting system**

Battery starting

- Batteries filled, installed and connected
- Battery charger commissioned
- Boost / float controls & instruments checked

Compressed air / hydraulic starting

- Isolating valves correctly positioned & labelled
- Pressure regulator & LP safety valve checked
- Compressor commissioned
- HP & LP air / hydraulic pressures checked
- Condensate drained

**Exhaust system**

- Check security of bellows, pipework & muffler
- Check all flanges, joints & welds
- Check stack/tail pipe and rain cap are clear
- Drain water from system
- Pre-lubricate turbo charger if required

**Ventilation & attenuation**

- Check louvers are clear and free to operate

- Louver mechanisms checked and supply energised
- Commission forced ventilation system if applicable

**Electrical system**

Control systems

- Visual check completed
- Energise set control and check functionality
- Energise system controls and check functionality
- Check software versions and upload as required
- Select set parameters on set/system control
- Check remote control signals to set control
- Check set control signals to remote control
- Check signals to system control and switchgear
- Check emergency stop controls
- Enter / verify engine & alternator protection settings

Set / Switchgear / Changeover / Transfer

- Visual check completed
- Check cables installed correctly & torque marked
- Verify cable flexibility at generator set
- Energise auxiliary supplies and check functionality
- Enter switchgear protection settings and record
- Utility sensing commissioned

Electrical general

- Test certificates available for all cables
- Check auxiliary supply protection settings
- Check auxiliary electrical supplies voltage & phase
- Commission auxiliary supplies
- Check utility supply protection settings
- Check utility supply for voltage & phase
- Commission utility supplies
- Small power & lighting circuits test & commissioned

Comments on any item that may affect commissioning

.....

.....

.....

.....

.....

.....

.....

.....

.....

.....

Checklist completed by .....

Date.....

Print Name.....

Company.....

Note: Completion of this checklist does not relieve the installer of contract obligations.

## Generator set start-up checklist

### *Open & enclosed generator sets*

This checklist should be used to validate the completion of generator set start-up procedure. A check-list should be completed for each generator set of a multiple installation.

#### **Project Details**

Project Name .....

Customer (End User).....

Address.....

Customer representative.....

Tel. No .....

Email.....

#### **Generator set details**

Generator set model.....

Generator set serial number..... Set no.....

Control type.....

Control serial number.....

System control type (if applicable).....

#### **Generator set environment and services**

Precommissioning work & checklist complete

Surroundings clean & clear from obstruction

Lighting / heating, etc., systems operational

Observations.....

#### **Safety Checks**

Ensure starting is inhibited until start-up is required

Set clean and fully assembled

No loose materials near set

Air ducts clear and clean

Access & egress routes unobstructed & labelled

Control & maintenance positions unobstructed

Room secure – no unauthorised access

Personnel warned of start-up process

#### **Cooling System**

##### Set mounted radiator

Radiator, engine & pipework checked for leaks

Belts & guards checked for security / slipping

Coolant heater operational

Leak check

DCA dosing cartridges fitted & valves open

##### Remote mounted radiator systems

Radiator, engine & pipework checked for leaks

Coolant heater operational

Fans, pumps and controls checked

Leak check

DCA dosing cartridges fitted & valves open

##### Heat exchanger & cooling tower systems

System, engine & pipework checked for leaks

Coolant heater operational

Secondary cooling system checked

Fans, pumps and controls checked

DCA dosing cartridges fitted & valves open

Legionella dosing checked where applicable

Record dosing chemical & concentration.....

#### **Diesel Fuel System**

##### Bulk storage facility

Isolating valves correctly positioned

Transfer pump & controls operational

Pipeline / tank heating system operational

Fill point alarm operational

Leaks check

Storage facility secure

##### Day tank

Isolating and solenoid valves checked

Tank filled

Spillage containment & alarms operational

Transfer pump operational

Leak check

Fire valves & release tested and operational

#### **Gas Fuel System**

Isolating valves correctly positioned

Regulator set to correct pressure

Gas leak detection equipment operational

Double shut-off device operational

Leak test complete

Purging complete

#### **Fire alarm / suppression system**

Fire alarm / suppression system operational

Suppression system lock-off operational

Operator instructed in fire system operation

**Lubrication system**

- Engine oil pan filled to correct level
- Oil make up system operational

**Starting system**

Battery starting

- Batteries installed, filled and connected
- Battery charger commissioned

Compressed air / hydraulic starting

- Isolating valves correctly positioned
- Compressor operational
- HP & LP air / hydraulic pressures checked
- Condensate drained

**Exhaust system**

- Check security of pipework & muffler
- Check cowl and/or rain cap are operational
- Check water drain pipework and valves correct
- Leak check
- Check for exhaust gas recirculation

**Ventilation & attenuation**

- Check louvers are clear and operational
- Forced ventilation system operational if applicable
- Check for hot air recirculation

**Electrical system**

Control systems

- Auxiliary supplies energised
- Generator set local controls checked
- Generator set remote controls checked
- Generator set system controls checked
- Customer remote indication / controls checked

Changeover switchgear / transfer switch

- Auxiliary supplies energised
- Utility supply energised
- Voltage / phase rotation checked
- Indications correct
- All covers in position

Paralleling switchgear

- Auxiliary supplies energised
- Indications correct
- All covers in position

**Initial start-up**

- Manual start-up, idle & full speed checks complete

- Generator set voltage & frequency correct to order
- Control system calibrations checked
- Phase rotation checked
- Paralleling sets phase coincidence check
- Generator set switchgear manual operation correct
- Local stop / emergency stop control checked
- Remote start / stop / emergency stop checked

**Generator set load test**

*Note: Load test is carried out on customer's site load unless agreed in writing prior to start-up. Artificial load bank test will be performed using resistive load unless otherwise specified.*

- Load test completed using customer's load
- Record load achieved..... kW

Load bank test (if applicable)

- Check load bank voltage & power capability
- Check cables installed correctly & tightened
- Energise auxiliary supplies and check functionality
- Load test completed
- Result sheet completed
- Record load achieved..... kW
- Record power factor.....

**System start-up completion**

- Generator set operational
- Changeover / transfer switch operational
- Paralleling switchgear operational
- Automatic operations checked
- Master control operational
- All safety shutdowns and warnings operational
- Electrical HV/MV/LV rules and procedures in place

Comments on any item that may affect acceptance:  
 .....  
 .....  
 .....  
 .....  
 .....  
 .....

Checklist completed by .....  
 Date.....  
 Print Name.....  
 Company.....

Note: Completion of this checklist does not relieve the installer of contract obligations.